



Public Works Department

Kevin Brunner
Director of Central
Services/DPW

Joseph Kroll, PE
County Engineer
Assistant Director

Larry Price
Highway Manager

John Miller
Facilities Manager

Joeann Evans
Finance Manager

Traci A. Roszkowiak
Purchasing Manager

Lake Beulah Dam Project Update #8 – June 12, 2015



The decorative facing on the north permanent sheet pile wall has been constructed, except in the area of the diversion channel.

Concrete work is the main focus of project work. The new inlet structure is being constructed and reconnected to the seawall on the east side of the inlet structure. Once the new inlet structure is finished and the seawall is reconnected, the water will then be re-diverted to flow through the new spillway culvert structure.



Lake levels are at approximately 3" higher than when the project started. We will continue to monitor the lake level and, if necessary, measures will be taken to assure that the lake level is in compliance with the dam inspection, operation and maintenance plan.

Vibration monitoring activities have concluded and initial results show that the measured levels of vibration never exceeded nor came near the damage threshold.



We would like to reinforce to everyone, especially now that the new culvert is being installed, that construction sites and large equipment can make a very dangerous, but attractive playground for children. Please warn children of the dangers and keep them clear of the construction area and equipment.

W4097 County Road NN
Elkhorn, WI 53121
262.741.3114 tel

262.741.3117 fax
(Operations)
262.741.3195 fax
(Business Office)

The project is currently on schedule. Everyone associated with this project remain committed to completing our work as quickly as possible. Your continued patience is greatly appreciated. For concerns or questions, please contact Kurt Feuerstein, P.E. of Patrick Engineering at 262.794.2458.

Kevin Brunner, Director of Central Services / Highway Commissioner